

Sewer Authority Mid-Coastside
SAM

Force Main Replacement Project

Construction Progress Update

February 12, 2018

Work Completed to Date



- Installation, testing and commissioning of the new force main between Sta 39+00 (Coronado Ave) and Sta 74+00 (Rocket Farms) is completed.
- Sewer flowing through New Force Main in this region
- Temporary bypass line will be removed and moved north
- New force main installed by HDD between Sta 30+00 and Sta 39+00
- 4,400 linear feet of new force main installed (77% complete)

